

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20233869
Address: 130 NW MURRAY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Passed	Thursday, December 05, 2024

Informational:

1 Misc

06/27/24 Thursday JMJ (ICON)

Contractor demo exist storm box to prepare to install new box.

Contractor is work to drain project of rainwater so they can install storm pipe.

07/09/24 Tuesday JMJ (ICON)

Contractor installed 1B, 2B, & 3B and 15" HDPE as pre plan. 2B installed the 1" orifice plate toward the existing pipe.

07/10/24 Wednesday JMJ (ICON)

Contractor installed approximately 155' of 8" HDPE storm drain that ties in to the storm drain.

Contractor poured inverts and collars for storm inlets and storm box.

07/11/24 Thursday JMJ (ICON)

Contractor completed the 8" HDPE pipe to the two down spouts. Contractor connected to the existing to the 6" storm drain pipe.

07/15/24 Monday JMJ (ICON)

Contractor demo the existing storm pipes, backfilled, and continued to excavated the site.

Comments: