

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20240980  
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Bobby Richest	Partial	Wednesday, December 04, 2024

Informational:

1	Misc	12-4-24 BR Contractor started excavating 25% on SE Hamblen section for road widening lane excavating to 9" preparing for aggregate base.
		12-5-24 BR Contractor started excavating 50% on SE Hamblen section for road widening lane excavating to 9" preparing for aggregate base.

**Comments:**