

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20245422  
Address: 3207 SW ARBOR SOUND DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:            | Inspector:    | Outcome: | Date:                       |
|------------------------|---------------|----------|-----------------------------|
| <b>Erosion Control</b> | Shawn Hoffman | Failed   | Thursday, November 14, 2024 |

Corrective Action Required:

|   |                            |                                                                                                                                                                                                               |
|---|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | DCM3 ESC<br>REQUIRED 2 DAY | 10-14-24 Dustin A, Dirt is stock piled on lot , no erosion control on site.<br>EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.<br>10-17-24 Dustin A, not corrected |
|---|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Corrective Action Required:

|   |                                         |                                                                                                                                                                         |
|---|-----------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 2 | DCM1 ESC<br>REQUIRED NO<br>FURTHER INSP | EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.<br><br>- POST ADDRESS<br>-PROTECT FRONT OF LOT |
|---|-----------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

**Comments:**