

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20240980
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Bobby Richest	Partial	Thursday, December 05, 2024

Informational:

1	Misc	12-4-24 BR Contractor started excavating 25% on SE Hamblen section for road widening lane excavating to 9" preparing for aggregate base.
		12-5-24 BR Contractor started excavating 50% on SE Hamblen section for road widening lane excavating to 9" preparing for aggregate base.
		12-6-24 BR Contractor started excavating 100% on SE Hamblen section for road widening lane excavating to 9" preparing for aggregate base.

Comments: