

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816) 969-1200 FAX (816) 969-1201

# STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE  
PROSECUTED**

---

**Permit #:** PRRES20242079  
**Address:** 1604 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

---

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mark Harding	Failed - Stop Work	Wednesday, November 27, 2024

## Corrective Action Required

- |   |                          |  |
|---|--------------------------|--|
| 1 | Miscellaneous Correction | install LGT2 at girder R1<br>-missing truss hangers per plans. Plans do not specify certain hangers identified in key<br>-provide hold down device at stair landing (tighten down bolt to newly installed hanger)<br>-anchor bolts to be tight throughout ( remove insulation for inspection)<br>-provide 3 studs at exterior wall corners in basement(remove insulation for inspection)<br>- Plans are not on site at time of inspection to verify corrections<br><br>- Expose all areas that are to be re inspected<br>- Gas still needs to pass |
|---|--------------------------|--|

Not ready for inspection

## Corrective Action Required

- |   |      |  |
|---|------|--|
| 2 | Misc | deinied-<br>cut holes in sheetrock where all truss hangers are located and |
|---|------|--|

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816) 969-1200 FAX (816) 969-1201  
scheduled when ready.

this house was covered without approval.  
contact Mark Harding if you have questions.

**Comments:**