## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20240929

Address: 2319 SW SERENA PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Mitchell Schwarz Failed Monday, December

Residential 09, 2024

Corrective Action Required:

1 Miscellaneous

Correction -Provide flashing above rear wall window trim

- -Toe-nail basement ceiling joists to sill and top plates w/ 4-8d or 3-10d
- -Fb basement hallway wall from ceiling space; provide 3/4" sheathing for fire blocking, not 1/2"; fb basement bedroom 2&3 and bathroom walls from

ceiling and soffit spaces

-Provide return air path to basement bedroom 2 and pan off return air space from fur down ceiling space and seal any and all penetration in this joist

space

- -Provide 4" flexible duct for bathroom fan in basement
- -seal all low voltage penetrations in top and bottom plate throughout

\*\*DO NOT INSULATE

**Comments:**