

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242943
Address: 2778 SW 11TH TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Monday, December 09, 2024

Informational:

1 Misc

11-12-24 DP. Crew did not have the SW formed when I went out. Just planned to pour the approach today and SW at a later time.

12-9-24 DP. Crew formed SW and compacted aggregate while I was onsite. Cross slopes were in compliance but conditions can change. Approved to pour

Comments: