CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222650

Address: 4809 NE FREEHOLD CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Khanh Nguyen Failed Monday, December

Residential 09, 2024

Corrective Action Required:

1 Misc -Obtain lawn irrigation permit and submit backflow valve test report to city

-Sidewalk not approved on record

-As-graded plot plan is required

-Raise sewer manhole at front of lot to grade level

-Lower water meter to flush with grade. Make sure meter top-to-lid distance

is 14"-18"

-Provide sewer tracer wire port at grade

-Downspout extension/splash block must be min 36" from foundation wall

-Seal rear receptacle adjacent to double door; seal above meter, AC

disconnect, seal exterior lights, etc

-Cover exposed NM cable near j-box under deck

-Provide proper hangers for deck joists

-Attach deck beam to each post with two 1/2" through bolts/washers/nuts or

approved equivalent connections

-Deck/roof support pier was not inspected by city. Provide engineer

inspection and approval for piers

-Install tamper-proof caps at AC valves

-Provide receptacle at kitchen countertop per code

-Complete installing receptacle under kitchen sink

-Provide a water hammering arrestor for water supply to dishwasher

-Deck receptacles shall be gfci-protected

- -Install secondary lock for all slide doors per security code
- -Provide box extensions for receptacle boxes recessed behind combustible wall finish in master bedroom
- -Cannot have pendant light fixture with exposed light bulbs inside master closet
- -All smoke alarms must be interconnected and activate at same time
- -Provide water hammering arrestors at laundry water outlets
- -Provide tamper-resistant receptacles as required
- -Garage door not self-closing
- -Water heater PT valve discharge pipe must extend to within 6" of floor
- -Secure raceways within 12" of the steamer disconnect
- -Secure water service pex line to wall

Comments: