

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242692
Address: 1624 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Tuesday, December 10, 2024

Informational:

1 Misc

11-26-24 Dustin A, Sw has been formed and compacted. Slopes where in compliance. Approved to pour.

12-10-24 Dustin A, Sw has been poured. Slopes are in compliance. Their is 2 trip hazards that will need to be fixed . Forrest is aware. Fail

Comments: