

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20243908  
Address: 3449 SE CORBIN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Wednesday, December 11, 2024

Corrective Action Required:

2	Misc	-Install exterior light outlet boxes -Fb garage wall from soffit; Fb rec room wall and duct/plumbing chase from soffit space ; fb rear wall vertically at max 10 ft intervals -Relocate receptacle to outside of rec rm duct/plumbing chase; Route NM cable to inside ceiling boxes -Strap front CSPF wall per plan -Tie down G1 girder truss to wall -Provide a wall receptacle in hallway outside bedrooms -Strap wall top plates bored more than 50% at hallway bathroom -Secure bedroom 2 switch box and wiring per code -Protect wiring within 6 ft of attic access -Brace A3 trusses per plan
---	------	--

**\*\*OK TO INSULATE**

**Comments:**