

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241770

Address: 3724 SW KNOXVILLE CT, LEES SUMMIT, MO 64082
3722 SW KNOXVILLE CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Mitchell Schwarz	Failed	Wednesday, December 11, 2024

Corrective Action Required:

2	DCM1 ESC REQUIRED NO FURTHER INSP	EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.
---	---	---

Corrective Action Required:

3	DCM5 ESC INSP DENIED	REQUESTED INSPECTION(S) DENIED DUE TO DEFICIENT EROSION CONTROL INSTALLATION.
---	-------------------------	--

Corrective Action Required:

4	DCM3 ESC REQUIRED 2 DAY	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.
---	----------------------------	---

Corrective Action Required:

5	DCM6 ESC INSP DENIED STREET CLEAN UP	REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP REQUIRED IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO REQUESTED INSPECTION(S) BEING PERFORMED.
---	--	--

Comments: