

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20242901  
Address: 60 SE THOMPSON DR, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control</b>	Dustin Agcopra	Partial	Tuesday, November 05, 2024

Informational:

1 Misc

9-23-24 BR Spoke with Matt Hendrickson about getting silt fence up and in place do to them grading area on today.

10-16-24 Dustin A, Talked with Jared about silt fence down, Their removing some trees and will replace as they go

11-5-24 Dustin A, Erosion control in place

Informational:

2 DCM3 ESC  
REQUIRED 2 DAY

10-24-24 Dustin A, Gordon has not showed up to install. EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.

10-28-24 Dustin A, Silt fence has been fixed. Must be maintained through out build

11-5-24 Dustin A, Erosion control in place.

11-14-24 Dustin A, Section of silt fence taken down. Informed Justin it needed corrected.

11-20-24 Dustin A, Silt fence is in working order

11-27-24 Dustin A, Aspire has silt fence down to put in gas line

12--24 Dustin A, Silt fence need reestablished where aspire was. Talked with justin and Bair i supposed to be out this week

**Comments:**