CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245645 Address: 2082 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspect	ion:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential		Mark Harding	Failed	Thursday, December 12, 2024
Correct	ive Action Required:			
1	- - 1	POST ADDRESS - no further inspections no venting within 8ft of 3 floor drains at the front of the basement. negative fall at rear plumbing. fill in basemnt and support plumbing to the floor at the over dig. connect interior drain tile.		
	i	install approved eros	ion control in the rear	

Comments: