CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20245645Address:2082 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Erosion Control		Mark Harding	Failed	Thursday, December 12, 2024
Corrective Action Required:				
1	DCM2 ESC	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS		
	DEFICIENT	UNTIL ADEQUATE EROSIO	N CONTROL PROVIDED.	
	INSTALLATION	-Clean silt and debris from street		
		strawl waddels in the street		
		no erosion control in the	rear	
Corrective Action Required:				
2	DCM3 ESC	12/12/24		
	REQUIRED 2 DAY	EROSION CONTROL REQU	IRED. EROSION CONTROL S	HALL BE IN COMPLIANCE
			-	

Comments: