

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20242428  
Address: 3116 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:            | Inspector:     | Outcome: | Date:                       |
|------------------------|----------------|----------|-----------------------------|
| <b>Erosion Control</b> | Dustin Agcopra | Failed   | Thursday, December 12, 2024 |

Corrective Action Required:

|   |                                       |   |
|---|---------------------------------------|---|
| 1 | DCM2 ESC<br>DEFICIENT<br>INSTALLATION | DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.<br><br>Repair down silt fence<br>Maintain overgrown vegetation<br><br>10-14-24 Dustin A, Still not fixed<br>10-17-24 Dustin A, not corrected and there is gravel in rd<br>10-30-24 Dustin A, Corrected. |
|---|---------------------------------------|---|

Corrective Action Required:

|   |                            |  |
|---|----------------------------|--|
| 2 | DCM3 ESC<br>REQUIRED 2 DAY | 12-12-24 Dustin A, Silt fence is down EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. |
|---|----------------------------|--|

**Comments:**