

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243094
Address: 3222 SW ENOCH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, December 12, 2024

Corrective Action Required:

1	Misc	-Protect dryer duct at top plates with BOCA plates -Provide engineer recheck the roof beam size above great room. Currently (2)2x12 is installed; or support to stair bearing wall -Fb basement bedroom and bathroom wall from fur down ceiling space (pack in more insulation)
---	------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

****DO NOT INSULATE**

Comments: