

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20243344  
Address: 2202 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Dustin Agcopra	Partial	Thursday, December 12, 2024

Informational:

1	Misc	11-25-24 Dustin A, DW is formed and compacted, Approved to pour
		12-2-24 Dustin A, DW was not poured. Will need another pre pour inspection before it can be poured
		12-12-24 Dustin A, dw is formed and compacted. Approved to pour

**Comments:**