CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20243057 Address: 4065 NE CHAPEL MANOR DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, December 13, 2024
Corrective Action Required:			
1 Misc	 -Install box extension for receptacle box recessed behind combustible wall finish (near AC) -Fb laundry wall from roof space -Fb b-vent space from roof space -Provide insulation shield for b-vent in attic; provide min 1" clearance from roof deck -The end of each rafter must have min 1.5" of bearing -Brace cripple wall above kitchen -Provide full support for IvI hip at exterior kitchen wall; hip is over-notched -Provide security blockings at rear exterior door per security code; fill in void between stud and door frame at strike side from 12" below to 12" above strike plate and at hinges -Secure ceiling light circuit above kitchen -Protect wiring at great room bottom wall plate; at front bedroom bottom wall plate; at top plate of basement stair wall; at ceiling of bedroom 4 -Cannot insulate before inspection -Fb basement wall space vertically at max 10 ft intervals; fb wall from soffit space throughout; fb rear wall of basement gaming from joist -Anchor basement sill plate within 12" of break -Lower ducting to basement bathroom ceiling level -Install 3"-4" transition fitting for basement bathroom fan. There are several 		

unused ones above master bathroom -Unblock return air space at bedroom 3 -Provide combustion air openings (min 100 sq inches per opening)

**DO NOT INSULATE

Comments: