

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240725
Address: 2219 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------|----------------|----------|---------------------------|
| Sidewalk Inspection | Dustin Agcopra | Passed | Friday, December 13, 2024 |

Corrective Action Required:

| | | |
|---|------|---|
| 1 | Misc | 11-25-24 Dustin A, SW has been poured, SW is cracked in front of ADA ramp and ramp is cracked |
| | | 12-6-24 Dustin A, Sw is formed and compacted. Will need to be dowled. Approved to pour. |
| | | 12-13-24 Dustin A, SW is compliant with slopes, cannot pass until forms are pulled. |

Comments: