

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242672
Address: 1020 NW PRYOR RD, Unit:E, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Failed	Friday, December 13, 2024

Informational:

1	Misc	-Hard lids approved to cover
---	------	------------------------------

Corrective Action Required:

2	Miscellaneous Correction	-Close all open J boxes -Secure all mc within 12" of boxes -Support all mc and lv from grid -Seal all penetrations in firewall -Label firewall per code -Complete condensate line
---	-----------------------------	--

Comments: