

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20231351  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Friday, December 13, 2024

Informational:

1	Misc	12-12-24 BR Contractor installed MH B-2 with 100' of 24" PVC from MH B-2 heading to MH B-1.
		12-13-24 BR Contractor installed 200' of 24" PVC pipe heading to MH B-1.

**Comments:**