

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20231351
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Thursday, December 12, 2024

Informational:

1	Misc	12-12-24 BR Contractor installed MH B-2 with 100' of 24" PVC from MH B-2 heading to MH B-1.
		12-13-24 BR Contractor installed 200' of 24" PVC pipe heading to MH B-1.

Comments: