

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20240980
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Bobby Richest	Partial	Tuesday, December 10, 2024

Informational:

1 Misc

12-10-24 BR Contractor laid 6" KCMMB A3 base on 100% SE Hamblen Rd with 93% - 96% compaction by 3rd party tester(Geotech).

12-12-24 BR Contractor laid KCMMB A3 base to the top on 100% on SE Hamblen Rd. Contractor will come back in the spring to mill the road down to 2" for surface asphalt. When temperature is higher then 50 degrees. Also 3rd party tester was getting 94% - 96% compaction.

Comments: