

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242469
Address: 1609 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Monday, December 16, 2024

Informational:

1 Misc

11-15-24 Dustin A, SW has been formed and compacted and slopes are in compliance. Approved to pour

11-22-24 Dustin A, SW has been poured. Slopes are in compliance . One side is missing expansion joint. Failed

12-9-24 Dustin A, Sw panel is reformed and compacted to city specs. Approved to pour

12-16-24 Dustin A, sw has been replaced and passed

Comments: