

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242627
Address: 3509 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Tuesday, December 17, 2024

Corrective Action Required:

1	Misc	Portal frame and front porch cover inspected only. Approved
---	------	---

Corrective Action Required:

2	Misc	- first thing, complete fur down in garage. Not ready
---	------	---

NO INSPECTION DONE

Corrective Action Required:

3	Miscellaneous Correction	REQUESTED INSPECTION(S) DENIED DUE TO DEFICIENT EROSION CONTROL INSTALLATION.
---	--------------------------	---

Front of lot erosion control is not installed

Full erosion control measures must be in place and properly maintained until CofO

Schedule all rough when full erosion control is in place
KBEARD 12/17/2024

Comments: