

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232899
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Bobby Richest	Partial	Monday, December 16, 2024

Informational:

1	Misc	5-15-24 JMJ Josh crew ran into heavy rock and manage to set MH A-7 and install two stick of pipe.
		08-06-24 JMJ installed sanitary 8" SDR-26 pipe, but had to remove seven stick of wrongly align sanitary pipe. Lateral lines were installed on newly installed sanitary pipe.
		12-12-24 BR Contractor installed MH B-2 with 100' of 24" PVC from MH B-2 heading to MH B-1.
		12-13-24 BR Contractor installed 200' of 24" PVC pipe heading to MH B-1.
		12-17-24 BR Contractor installed 150' of 24" PVC pipe before running to heavy rock before the pond outfall basin.

Comments: