

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20243908  
Address: 3449 SE CORBIN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Monday, December 16, 2024

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-Install exterior light outlet boxes</li><li>-Fb rec room wall and duct/plumbing chase from soffit space ; fb rear wall vertically at max 10 ft intervals</li><li>-Relocate receptacle to outside of rec rm duct/plumbing chase; Route NM cable to inside ceiling boxes</li><li>-Strap front CSPF wall per plan</li><li>-Tie down G1 girder truss to wall</li><li>-Provide a wall receptacle in hallway outside bedrooms</li><li>-Strap wall top plates bored more than 50% at hallway bathroom</li><li>-Secure bedroom 2 switch box and wiring per code</li><li>-Protect wiring within 6 ft of attic access</li><li>-Brace A3 trusses per plan</li><li>-Brace interior walls per plan</li></ul> <p><b>**OK TO INSULATE</b></p> <p><b>**12/16-Almost nothing done to correct the deficiencies. This is a 2nd failed inspection. Each 3rd and subsequent failed inspection will incur a re-inspection fee</b></p>
---	------	--

**Comments:**

