

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243203
Address: 2238 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Wednesday, December 18, 2024

Corrective Action Required:

1	Miscellaneous Correction	-Nail splice at PFH -Structural straps at over bored top plates must extend 6" beyond the hole both directions and have 4 10d nails each side -Tighten anchor bolts at garage -Rafters landing on cripple wall not connected to ceiling joists -Ceiling joists over notched at front bed. Also missing joist hangers-missing hanger in closet -1/2" plywood not approved for fireblocking at basement-seal gaps *ok to insulate
---	-----------------------------	---

Comments: