

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20231204  
Address: 2951 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Khanh Nguyen	Failed	Thursday, December 19, 2024

Corrective Action Required:

1	Misc	2-hr fire barrier wall, guest suite side-2nd layer installed, stairwell side screw pattern inspected
		Elevator shaft wall-interior side layer screw pattern ok
		**Elevator fire barrier enclosure: protect all penetrations; screw pattern was not inspected
		**2-hr wall inside storage space under guest rm-OK for 2nd layer; protect all wall penetrations inside joist space.
		**Provide visual access to verify fire-caulking of plumbing penetration behind laundry wall; 2-hr protection around roof drainage above guest suite bathroom

Comments: