CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242861

Address: 1444 SW WINTHROP TER, LEES SUMMIT, MO 640811442 SW WINTHROP TER, LEES SUMMIT, MO

64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Kyle Beard Failed Thursday, December

Residential 19, 2024

Corrective Action Required:

1 Miscellaneous 1442 and 1444 SW Winthrop. All rough

Correction 1442

Bottom plate anchor bolt in garage at S/E demising wall needs to be located

within 4-12 inches from the end of the plate

Sister 2x4 king stud that has been over notched for an anchor bolt in garage at

demising wall

Install purlin strut above stairs every 4 feet on center

Install purlin struts above living room every 4 feet on center

Stud shoe in bathroom 2 is missing nails

Nail master bedroom corner at demising wall to code

Vertically fire block every 10 feet between bedroom 3-4 and bathroom 3 Strap 2x10 floor joist in game room where electrical has been drilled within 2

inches of the edge

1444

Install garage PFH anchor bolt in middle 1/3 of bottom plate (south side)

Nail N/E corner of bedroom 2 to code

Nail master bedroom outside corner to demising wall to code

Air supply lines in basement by stairs, needs to be supported by brackets

every 10 feet on center Install

Support 2 inch DWV in game room to storage every 6 feet on center Stud shoe

Fire block above Ibeam in game room to WIC 4
Support gas pipe in game room to WIC 4 every 10 feet on center Stud shoe
Vertically fire block every 10 feet between bedroom 3-4 and bathroom 3
Water supply line for bathroom 3 is outside the stud into bedroom 4
Bottom stair string beams going to basement are not supported by at least 1
1/2 inches on the double 2x10

Comments: