

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243344
Address: 2202 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Friday, December 20, 2024

Informational:

1	Misc	11-25-24 Dustin A, DW is formed and compacted, Approved to pour
		12-2-24 Dustin A, DW was not poured. Will need another pre pour inspection before it can be poured
		12-12-24 Dustin A, dw is formed and compacted. Approved to pour.
		12-20-24 Dustin A, dw is poured to city specs. Cannot pass until forms pulled

Comments: