CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241045

Address: 1433 SW WINTHROP TER, LEES SUMMIT, MO 640811431 SW WINTHROP TER, LEES SUMMIT, MO

64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Sidewalk Inspection Bobby Richest Failed Monday, December 16, 2024

Informational:

1 Misc 12-12-24 BR Sidewalk is formed up with aggregate places and compacted

ready for concrete.

12-16-24 BR Sidewalk was poured to LS specification. Prior to inspection the existing sidewalk that is adjacent to new sidewalk is damage to existing

sidewalk and will need to be repaired.

12-20-24 BR Existing sidewalk that was damage is now repaired.

Comments: