

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20236023

Address: 3201 NE WILSHIRE DR, LEES SUMMIT, MO 64064551 NE MEADOWVIEW DR, LEES SUMMIT, MO
640643200 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Nick Scott	Partial	Tuesday, December 24, 2024

Informational:

1 Misc

12-24-24 RH. The contractor was on site and prepping to cut into the existing storm drain inlet. However, the contractor will not start laying pipe until the 27th because the GPS company will not be able to provide locations until the 26th.

Comments: