# CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

# **DEVSERVICES.CITYOFLS.NET**

# **Inspection Summary**

Permit #: PRRES20243955

Address: 3141 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Mitchell Schwarz Failed Tuesday, December

Residential 24, 2024

## Corrective Action Required:

3 Misc

- -install all doors missing
- -missing triple IvI above owners entry
- -furr out for insulation of return air joist space and stud space in garage
- -fire blocking hvac chase at owners entry into furr down and ceiling space
- -strap top plate lapped less than 24" above home office window
- -seal top of dead space at owners entry bath
- -missing nails in hangers above great room
- -bolts not tightened at Ibeam
- -seal penetrations in R/a joist space
- -address over bored exterior wall stud for dwv at dining room
- -fireblock front entry into wall into furr down
- -provide future vent for basement bath
- -provide full bearing for beam in basement at beam pick center rear garage
- -fire blocking every basement stairwell walls ever 10' from floor to ceiling

### **Comments:**