



Substantial Completion and Temporary Occupancy Extension Request

Permit Number	Date
PRRES20241680	12/26/24
Project Name	Project Address
Hawthorn Ridge Lot #173	3220 SW Arbor Sound Dr

Instructions: This form must be completed to request the extension of additional time on a project.

Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

Finally got the retaining wall in. Just need Sod and Landscaping now. Inspections will follow.



LEE'S SUMMIT MISSOURI

Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number:

<https://devservices.cityofls.net/Permit/Locator>

Sod and Landscaping goes in within the next two weeks. Inspections after that. Looking at being completed by end of month.

Name: Bruce Roach

Phone: 913-353-0655

E-Mail: permitting@summithomeskc.com

City Review:

This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.

Approval (City Use): _____

Date: _____

Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | cityofLS.net