

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20241515  
Address: 1605 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Friday, December 27, 2024

Informational:

1	Misc	9-20-24 Dustin A, SW is formed and compacted. Slopes are in compliance. Approved to pour 9-25-24 Dustin A, SW is poured to city specs and slopes are in compliance. 11-22-24 Dustin A, SW that was prepoured due to sewer replacement still has forms on it. Missing a expansion joint. West side of the approach there is a crack and missing expansion. Failed 12-27-24 Dustin A, SW has been repaired, forms still on east side
---	------	--

**Comments:**