

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20242255  
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Nick Scott	Partial	Friday, December 27, 2024

Informational:

1	Misc	12-24-24 RH. Contractor was prepping exciting storm inlet to connect to new storm wate. Contractor will be cutting on Friday to start the storm towards storm inlet 1-1
		12-27-24 RH. Contractor cut into exciting storm inlet and started to run storm toward 1-1. They only got two lines in before stopping due to the rain. Proper bedding was used and they would be covering with fill later on.

**Comments:**