

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20236023

Address: 3201 NE WILSHIRE DR, LEES SUMMIT, MO 64064551 NE MEADOWVIEW DR, LEES SUMMIT, MO
640643200 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Nick Scott	Partial	Tuesday, December 31, 2024

Informational:

1 Misc

Wilshire Hills plat 3

9-17-24 NS Site visited it appears that no work today.

9-18-24 NS Site visited no work is being done.

10-14-24 NS Site visited and ground work has started but no work being done today.

11-18-24 NS No work because of rain.

11-19-24 NS No work because of mud.

11-20-24 NS crews are working on sewer

11-21-24 NS Site visited crews are not working

11-25-24 NS Site visited work is being done on building pad

12-13-24 NS Site Visited and crews have been working on building.
water/sewer will start on Monday.

12-24-24 RH. No one working on public infrastructure today. Just grading for the under slab of building was going.

12-31-24 NS Site visited it appears crews are working on storm water that is in the street.

Comments: