

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20242943  
Address: 2778 SW 11TH TER, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Passed	Friday, January 03, 2025

Informational:

1 Misc

11-12-24 DP. Crew did not have the SW formed when I went out. Just planned to pour the approach today and SW at a later time.

12-9-24 DP. Crew formed SW and compacted aggregate while I was onsite. Cross slopes were in compliance but conditions can change. Approved to pour

1-3-25 DP. SW was poured, forms removed, cross slopes are in compliance. Passed

**Comments:**