CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20244628 Address: 1105 SW FIORD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Friday, January 03, 2025

Corrective Action Required:

1 Misc	
· · · · · · · · · · · · · · · · · · ·	
 provide anchor bolts within 12" of plate breaks both 	sides of garage
 Nail off triple stud pack under LVL exterior wall and s 	tairs
- Nail off stud pack, triple under Double and triple LVL	in master bedroom
- Sheeting on CF-PF at sliding door has seam in wrong	place and not nail off
per code	
 Fire block around 3" DWV above tub in basement 	
 Fire block above window in basement bedroom 3 	
- Anchor steel column in basement	
 Vertical fire blocking needed on bedroom side of bas 	sement
- minimum of 3 studs required at exterior corners in ba	asement bedroom

Comments: