

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245637
Address: 4421 SW GRINDSTONE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Kyle Beard	Not Ready	Wednesday, January 08, 2025

Corrective Action Required:

1	DCM1 ESC REQUIRED NO FURTHER INSP	EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE.
---	---	---

- REPAIR SILT FENCE
- INSTALL GRAVEL FILTER

No improvements were made since the last inspection

WALK YOUR PROPERTY before scheduling inspections

Not ready for re inspection
01/08/2025. KBEARD

Comments: