

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244225
Address: 2115 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, January 09, 2025

Corrective Action Required:
2 Misc

- address valley rafter at dining room/living room rear corner (no bearing)
- fireblock furr outs/downs at wet bar
- seal penetrations in return air joist space
- anchor bolts to be in the middle 1/4 of sill plate and
- fire block basement bath dead space, and walls

I-joists to still be inspected
(Provide I joist plans on site for inspection.)

Comments: