

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242124
Address: 2504 NE WOODLAND OAK CIR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, January 13, 2025

Corrective Action Required:

1	Misc	-Protect plumbing in master bathroom -Fb wall at refrigerator -Install straps at rear dining CSPF walls per plan -Complete kitchen hood exhaust duct installation -Each combustion air opening must be minimum 100 sq inches of clear area -Anchor basement sill plate within 12" of break (near bedroom 4 window) -Fb wall at wet bar from soffit/joist space; fb wall space adjacent to basement bath tub from joist space -Install/restore EBk1/blockings per plan -Gas test fails
---	------	---

**Ok TO INSULATE

Comments: