



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20115824, Building Permit - Commercial
Address: 255 NW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Not Ready	Thursday, November 17, 2011

Corrective Action Required
1 MISC

ELECTRICAL WORK IN PROGRESS ABOVE CEILING. FIRE ALARM WIRING AND DEVICES NOT IN PERMANENT LOCATIONS. MC CABLE TO BE SECURED WITHIN 12" OF BOXES WHEREVER PRACTICAL. TWO UNUSED OPENINGS AT BOXES POINTED-OUT TO ELECTRICIAN ON JOB -- TO BE CLOSED. GENERAL CONTRACTOR NOT ON JOBSITE.

Comments: CAUTION TO GENERAL CONTRACTOR: NO UNATTACHED FURNITURE TO BE BROUGHT INTO SPACE BEFORE FINAL INSPECTION; DEMOUNTABLE CUBICLES AND PARTITIONS ARE OK. ALLOW NO COMPUTERS OR OTHER EQUIPMENT TO BE PLACED AND PLUGGED INTO RECEPTACLES, SINCE ALL RECEPTACLES MUST BE FREE FOR TEST AT FINAL INSPECTION.