

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231204
Address: 2951 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Bobby Richest	Passed	Wednesday, January 15, 2025

Informational:

1	Misc	12-12-23 BR Contractor installed 200' of 8" private water line A at STA. 13+00 - STA. 11+00. along with tee's and values.
		12-14-23 BR Contractor installed 500' of 8" private water line A at STA. 11+00 - Sta. 5+62 at the 22.5 bend.
		12-19-23 BR Contractor installed 300' of 8" private water line A at . 5+62 at the 22.5 bend - STA. 2+13.
		1-4-23 BR Contractor installed 110' of 8" private water line A at STA. 2+12 - STA. 1+09.
		2-1-24 BR Contractor installed 100' of 8" private water line at Sta. 1+09 - Sta. 0+00 and connected to 12" water main. Also backflow vault was installed.
		2-6-24 BR Contractor installed 350' of 8" private water line A at Sta. 13+00 - 16+50.
		2-7-24 BR Contractor installed 200' of 8" private water line A at Sta. 16+50 - Sta. 16+90 and installed fire hydrant assembly.

2-8-24 BR Contractor installed 200' of 8" private water line A at 17+00 - Sta. 18+12.

2-9-24 BR I informed the contractor to installed all threats on 8" private line at Sta. 0+50 - Sta. 1+00 were they have 45 bends for more stability at every 45 bends on the water mains.

2-13-24 BR Contractor installed all threats on 45 bends on the water main. Also contractor poured backing blocks at all bends and tees on water main.

2-20-24 BR Contractor installed backflow vault and 55' of 8" private main and connected to 12" water main to finish the loop.

3-14-24 BR Contractor started chlorination on 8" water main.

3-18-24 BR Contractor flush the 8" water main.

4-1-24 BR I have notify contractor about 2nd backflow vault facing SE Blue PKWY that is holding water and not draining.

10-15-24 BR Contractor (Selby Excavation) replace a damage fire hydrant at Sta. 9+32 due to dirt crew hitting fire hydrant.

10-16-24 BR Contractor (Selby Excavation) replace a damage fire hydrant at Sta. 11+30 due to dirt crew hitting fire hydrant.

10-17-24 BR Contractor working for streamline damage 8" water main at Sta. 8+00 behind building 3 while digging for parking lot. Selby Excavation replace 50' of section of 8" water main and water line was flush out.

11-8-24 BR Contractor preformed a hydrostatic test on replace fire hydrant at 9+32 in front of building 3 to LS psi specification passed.

Comments: