

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:               | Inspector: | Outcome: | Date:                       |
|---------------------------|------------|----------|-----------------------------|
| <b>In-wall Inspection</b> | Robb Popp  | Partial  | Wednesday, January 15, 2025 |

Corrective Action Required:

1 FIRST FLOOR

\*\*OK to top out one side for mechanical as necessary  
\*\*OK to top out both sides at corridor 1E-100H and 1E-100G for MEPs

\*Existing side:

1E-314, 315B, 315C, 1E202A-1E-202H, 1E-203-1E207, 1E-220-1E-226, 1E-100k, 1E-149 through 1E-151a, 1E202-1E206, 2E-238 through 2E-242, 2E-420 through 2E-423, Corridor 02-1E200A, 1E227, 1E-228, OR 7 1E-229, 1E280, 1E-231, 1E-218A, 1E-218B, 1E-216A, 1E-216B, 1E-172, 1E-173, 1E-174, 1E-175.

\*\*Addition side

-In wall complete

Corrective Action Required:

2 SECOND FLOOR

\*\*OK to top out corridors for MEPs as necessary

\*EXISTING SIDE;

-2E419 electrical room ok to 1 side  
2E-232, 2E-231B, 2E-234, 2E-235, 2E-237, 2E-236, 2E-112, 2E-121, 2E403, 2E410, 2E-241, 2E-412, 2E-409, corridor 2E-122

\*\*ADDITION SIDE

-COMPLETE

Corrective Action Required:

3

THIRD FLOOR

\*\*Addition side:

\*Ok to top out for MEPs throughout

3E-104, 3E-209A, 3E-209B, 3E-211

3E-311 to 3E-323, 3E-326, 3E-335, 3E-350 to 3E-369, 3E-252 to 3E-255, 3E-257 to  
3E-261, 3E-214-230, 3E-302-308, 3E-103, 3E-233, 3E-232, 3E-250'

-South exterior framing ok cover

-Elevator infill walls

-North stairwell walls ok

**Comments:**