

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Robb Popp	Partial	Wednesday, January 15, 2025

Corrective Action Required:

1	FIRST FLOOR	*****AREAS APPROVED TO COVER: -Entry canopy ok to cover Additon complete except as noted -Clean room at existing tie in 1E 169. Address penetrations and incomplete rated assembly  **Existing side: 02-1E153 & Materials Management 02-1E152  1E202A thru 1E202I, 1E203, 1E204 thru 1E209, Corridor 1E200D, 1E200E -Label smoke wall 1E-314-seal penetrations 300C-seal penetrations and label firewall 1E-315-Label firewall 1E-313-seal penetrations and label firewall Hard lids at: 1E-227, 1E228, 1E229
---	-------------	--

Corrective Action Required:

2	SECOND FLOOR	Above-ceiling OK below: **Addition Complete except at existing south stair: label fire wall
---	--------------	--

Corrective Action Required:

3	THIRD FLOOR	**Addition complete
---	-------------	---------------------

**Comments:**