

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20241886
Address: 251 NE ALURA WAY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Devon Perry	Partial	Wednesday, January 15, 2025

Informational:

1 Misc

12/18/24 DP. Aaron with Advanced Excavation was onsite today organizing storm inlets and pipe. They are planning to start work on storm soon.

12-20-24 DP. Advanced Excavation was onsite continuing installing private storm

12-24-24 JS. Contractor on-site working on private storm, pouring collars and inverts.

Informational:

2 Misc

1-2-25 DP. Aarons crew was onsite continuing on with storm installation.

1-13-25 DP. Crews are working on line 1 and line 5

1-14-25 DP. Crews are onsite today still working on storm line 5.

1-15-24 DP. Crew is still working on line 5.

Comments: