

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Partial	Thursday, January 16, 2025

Corrective Action Required:

1	Misc	-Complete fur downs around plumbing etc, seal penetrations at corridors
---	------	---

Corrective Action Required:

2	ELEVATOR 1
---	------------

Corrective Action Required:

3	ELEVATOR 2
---	------------

Corrective Action Required:

4	STAIR TOWER 1
---	---------------

Corrective Action Required:

5	STAIR TOWER 2
---	---------------

Corrective Action Required:

6	STAIR TOWER 3
---	---------------

Corrective Action Required:

7	FIRST FLOOR	-RC at ceiling joists and 16" below ceiling at corridor walls from 135-108 -Screw pattern at corridor ceiling ok
---	-------------	---

Informational:

8	SECOND FLOOR	-RC at ceiling joists and 16" below ceiling at corridor walls from 235-208 -Screw pattern at corridor ceiling ok -Screw pattern at corridor ceiling ok
---	--------------	--

Informational:

9	THIRD FLOOR	-RC at ceiling joists and 16" below ceiling at corridor walls from 335-308 -Screw pattern at corridor ceiling ok
---	-------------	---

Informational:

10 FOURTH FLOOR

-Pre rock behind showers at 335-332

-RC at ceiling joists and 16" below ceiling at corridor walls from 435-408

-Screw pattern at corridor ceiling ok

-Pre rock behind showers at 435-416

-North mechanical shaft- 1st, 2nd, 3rd layer at ceiling

**RC at units and corridor to Fire wall only ok to cover except outside of 414-

Repair damaged dwv and replace strap and bocca plate,

- Collers od DWV in chases in all 4 floor units complete Except unit 416, 422
waiting on engineers

Comments: