

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231975
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Miscellaneous Inspection	Shawn Hoffman	Failed	Thursday, January 16, 2025

Corrective Action Required:

1 Misc

not a occupancy, just an early walk through

- MC hanging from soffits outside
- Open Jboxes in below mezzanine mechanical room
- all ADA compliant bathroom mirrors no higher than 40" at bottom of reflective surface (some too high)
- Missing door to handicap stall women's and men's bathrooms
- Open switch box in mezzanine storage rooftop access
- Provide stairs or ladders for roof access
- MC loose and not landed in North mezzanine storage area
- Missing exit sign in basket ball area
- MC hanging in courts near main entrance
- Label all electrical panels
- Install all signage at electrical rooms
- All outlets in kitchen to be GFCI protected
- Does the dishwasher require a back flow preventer
- Have you had fire flow test done
- All back flow certification uploaded
- We're is exhaust hood control
- Ansul fire suppression test done

- Shunt for alarm for exhaust hood installed
- Close all open electrical throughout
- Complete all door hardware
- All loose MC must land in boxes and be secured
- Call Scott Ready your project manager when ready for Occupancy inspection

Comments: